

MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: kterry@cityofmacomb.com

FOR IMMEDIATE RELEASE

August 6, 2021

DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement (MCI) will have the Lafayette St. sidewalks, weather permitting, complete at the end of the day on Saturday, August 7, 2021. They will then finish work on W. Jackson St. the week of August 9, 2021. Once W. Jackson St. is complete, they will begin to transition to the east side of the Square. They plan to start at the northeast corner of Randolph St. and Carroll St. on August 16, 2021. In addition to sidewalk work, you can expect to see the start of pavement restoration on the west side over the next couple of weeks.

In order to minimize business interruptions, MCI will be working in smaller sections, approximately 1 block, during the remaining stages.

Please remember, during this process, please be cautious while driving or walking near the work zone and proceed carefully as the concrete will be wet.

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the Downtown Revitalization Project is December 15, 2021. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 2:00PM.

###