

MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: kterry@cityofmacomb.com

FOR IMMEDIATE RELEASE

June 23, 2022

DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement will have the south side of the square completed at the end of next week, July 1, 2022. The South side outer parking will remain closed until this phase is completed.

Starting on Monday, June 27, 2022 contractors will begin paving work on the north side of the square, the west side of N. Randolph, and the east side of N. Lafayette St. On Tuesday, June 28, 2022 contractors will begin paving work on the south side of the square, the west side of S. Randolph St., and the east side of S. Lafayette St. East Jackson Street will also be paved during this phase. During this process, traffic will be changing as the paving equipment moves around the square. Please be alert when driving on the square next week.

McCarthy Improvement plans to complete the project has been updated as follows:

- East Jackson St. – Complete, except for paving
- South Lafayette Street (East Side) and North Randolph Street (West Side) – complete, except for paving
- North Lafayette Street (East Side) – complete, except for paving
- North Side Square – complete, except for paving
- South Randolph Street (West Side)-complete, except for paving
- South Side Square- in progress

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the entire Downtown Revitalization Project is September 2022. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 10:00AM.

###