

# MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: [kterry@cityofmacomb.com](mailto:kterry@cityofmacomb.com)

FOR IMMEDIATE RELEASE

July 16, 2021

## DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement will continue to work on the ADA ramps and curbs on N. Lafayette St. and W. Jackson St. the week of July 19. Once this work is complete, they will start placing the ADA sidewalk. It is anticipated that this work will begin the week of July 26 and be completed the week of August 2.

The contractor, weather permitting, will have the west side completed by the second week in August and start the transition to East Jackson and east side of North/South Randolph Street. Please remember, during this process, please be cautious while driving or walking near the work zone and proceed carefully as the concrete will be wet.

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the Downtown Revitalization Project is December 15, 2021. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 2:00PM.



###