

# MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: [kterry@cityofmacomb.com](mailto:kterry@cityofmacomb.com)

FOR IMMEDIATE RELEASE

July 2, 2021

## DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- Starting next week, Tuesday, July 6, 2021, McCarthy Improvement will continue to pour the remainder of the curb and gutter along the west side of North/South Lafayette and West Jackson Street. Following the curb and gutter work, the contractor will begin asphalt work and ADA sidewalks. The contractor was delayed by one week, due to the weather this last week. At this point, they are on schedule, weather permitting, to complete the west side of the square by mid-July. Please remember, during this process, please be cautious while driving or walking near the work zone and proceed carefully as the concrete will be wet.

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the Downtown Revitalization Project is December 15, 2021. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 2:00PM.

###