

MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: kterry@cityofmacomb.com

FOR IMMEDIATE RELEASE

September 10, 2021

DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement will finish the pouring the remainder of the sidewalks in the first block of the northeast corner of N. Randolph St. and Carroll St at the beginning of next week, September 13, 2021. On Monday, September 13, 2021 Contractors will begin the removal of sidewalks from 31 East Side Square and wrapping around to the alley way on the north side of East Jackson Street. While work is occurring in the area, N. Randolph Street will be closed for through traffic going North bound, but will remain open for one way south bound traffic coming onto the square.

In order to minimize business interruptions, MCI will be working in smaller sections, approximately 1 block, during the remaining stages. Each block is estimated to take two weeks, weather permitting. Please remember, during this process, please be cautious while driving or walking near the work zone.

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the Downtown Revitalization Project is December 15, 2021. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 2:00PM.

###