

MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: kterry@cityofmacomb.com

FOR IMMEDIATE RELEASE

October 15, 2021

DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement has started pouring curb & gutter from 1 East Side Square to 137 S. Randolph Street and will start pouring sidewalks in this area the week of October 18, 2021. The following week, October 25, 2021, contractors will be laying asphalt on the east side of North and South Randolph Street. With the asphalt work, parking will be prohibited on the east side of North and South Randolph St. Contractors began working Saturdays on October 2, 2021 to complete the second phase of the project. Please remember, during this process, be cautious while driving or walking near the work zone.

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 2:00PM.



###