

MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: kterry@cityofmacomb.com

FOR IMMEDIATE RELEASE

April 14, 2022

DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement will begin to pour the curb and gutter along the north side of East Jackson Street tomorrow Friday, April 15, 2022. Starting Monday, April 18, 2022, the contractor will pour the curb and gutter along the south side of East Jackson Street. Following the curb and gutter, the contractor will begin to pour the sidewalks on the north side of East Jackson Street. Beginning Wednesday, April 20, 2022, the contractor will begin to transition to the east side of South Lafayette Street. During this phase, the North bound traffic coming onto the square on South Lafayette will be closed. All traffic going south bound exiting the square on South Lafayette will remain open.

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the entire Downtown Revitalization Project is September 2022. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 10:00AM.

###