

MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: kterry@cityofmacomb.com

FOR IMMEDIATE RELEASE

April 28, 2022

DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement will continue to work on vault work and removal on the east side of South Lafayette Street. During this construction the North bound traffic coming onto the square on South Lafayette will be closed. All traffic going south bound exiting the square on South Lafayette will remain open.

Starting Monday, May 2, 2022 contractors will begin curb & gutter work and pouring sidewalks on the west side of North Randolph Street. During this phase the South bound traffic coming onto the square on North Randolph will be closed. All traffic going north bound exiting the square on North Randolph will remain open.

McCarthy Improvement plans to complete the project has been updated as follows:

- East Jackson St.
- South Lafayette Street (East Side) and North Randolph Street (West Side)
- North Side Square
- North Lafayette Street (East Side)
- South Side Square
- South Randolph Street (West Side)

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the entire Downtown Revitalization Project is September 2022. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 10:00AM.



###