

# MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: [kterry@cityofmacomb.com](mailto:kterry@cityofmacomb.com)

FOR IMMEDIATE RELEASE

June 16, 2022

## DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement will have the north side of the square completed this week, June 18, 2022. The North side outer parking will open back up at the beginning of next week.

Next week June 20, 2022, Contractors will continue pouring sidewalks on the west side of S. Randolph Street and will be completed by Friday, June 24, 2022. During this phase of construction all traffic exiting the square going south bound on South Randolph will be closed. All traffic entering the square on South Randolph Street will remain open. Contractors will continue with curb & gutter and sidewalks on the South side of the square (east to west). During this phase of the South side, outer parking will be closed in that area.

McCarthy Improvement plans to complete the project has been updated as follows:

- East Jackson St. – Complete, except for paving
- South Lafayette Street (East Side) and North Randolph Street (West Side) – complete
- North Lafayette Street (East Side) – complete
- North Side Square – complete
- South Randolph Street (West Side)-in progress
- South Side Square- in progress

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the entire Downtown Revitalization Project is September 2022. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 10:00AM.



###