

MEDIA RELEASE



Contact: Kristin Terry

Department: City Marketing & Downtown Development

Phone: 309-575-3015

Email: kterry@cityofmacomb.com

FOR IMMEDIATE RELEASE

June 3, 2022

DOWNTOWN REVITALIZATION PROJECT WEEKLY UPDATE

MACOMB, IL- McCarthy Improvement will continue pouring curb & gutter and sidewalks on the north side of the square. During this phase of the North side, outer parking will be closed in that area. This phase should be complete by Friday, June 10, 2022.

Contractors will begin pouring curb & gutter and sidewalks on the west side of S. Randolph Street. During this phase of construction all traffic exiting the square going south bound on South Randolph will be closed. All traffic entering the square on South Randolph Street will remain open. Starting Thursday, June 9, 2022 McCarthy Improvement will begin sidewalk removals on the South side of the square (west to east). During this phase of the South side, outer parking will be closed in that area.

McCarthy Improvement plans to complete the project has been updated as follows:

- East Jackson St. – Complete, except for paving
- South Lafayette Street (East Side) and North Randolph Street (West Side) – in progress
- North Lafayette Street (East Side) – complete
- North Side Square – in progress
- South Randolph Street (West Side)-in progress
- South Side Square

Entrances to the businesses will be accessible through the construction process. As the contractor is pouring sidewalks in front of businesses, pedestrian walkways will continue to shift through this process. Pedestrians are encouraged to pay attention to the changing walk patterns.

The estimated date of completion for the entire Downtown Revitalization Project is September 2022. More information can be found on the City Macomb Website, Downtown Macomb/Facebook, or join us in the City Hall Community Room for weekly update meetings each Thursday at 10:00AM.

###